

EVLA Advisory Panel Mtg. System Overview & Status

Jim Jackson, Hardware Systems Engineer



Antenna 13




- Feed cone installed
 - Metal covered plastic core honeycomb material
 - RFI tight at seams
 - RFI gasket at base
 - Open base for access to front ends





Antenna 13




- X-Band front end installed
 - Cooled down and ready for system testing
 - Will allow testing of:
 - T304 Main downconverter
 - L301/302 Synthesizers
 - Total power digitizers
 - 8-Bit digitizers
 - Data transmission system
 - Transition hardware
 - DC power system





Antenna 13




- Racks installed
 - LO/IF & ACU Racks
 - Commercial RFI racks
 - DoD “Tempest” rated (approx 55dB @ 5GHz)
 - All I/O signals filtered or on fiber
 - Suitability for production to be evaluated





Antenna 13




- Racks installed
 - Front end rack
 - Reuse existing VLA B/F-rack frames
 - Adding metal covered plastic core honeycomb covers





Antenna 13




- Racks installed
 - G & H-Racks
 - G-Rack houses DTS/Sampler modules
 - H-Rack houses Ethernet switch
 - NRAO designed RFI tight enclosure (approx 80dB up to 10Ghz)






Antenna 13




- Fiber optics installed
 - Two hybrid cables installed between pedestal & vertex room
 - Each contains 12 single mode and 32 multi mode fiber
 - Watch spring design for azimuth cable wrap
 - Round Trip Phase testing has begun to evaluate performance of fiber on the antenna and in the ground





Antenna 13




- New HVAC system
 - Designed to minimize RFI leakage of vertex room
 - Closed air system – air handler located completely inside vertex room
 - Uses chilled water from outdoor condenser unit
 - Can utilize cold outdoor conditions for energy savings





Antenna 13




- -48 VDC power system
 - Commercial bulk power products
 - Designed for telecom
 - 52.5 Amp cont. capacity
 - N+1 redundant design for reliability
 - Battery backup for 1 hour
 - Installed in “Tempest” rated RFI shielded rack in antenna pedestal room
 - Reuses existing Square-D “QO” breakers and panels





VLA Site




- Fiber termination room
 - All fiber from array enters the building and terminates in patch panels at this point
 - Satisfies electric code requirements for outdoor fiber terminating in the building
 - Distributed to control building patch panels from this point





VLA Site




- Correlator room fiber optic cable penetrations
 - RFI tight
 - Fiber penetration into existing correlator room
 - Ethernet fibers in penetration to electronics room
 - IF fibers in separate penetration under floor





VLA Site




- Fiber optic patch panels
 - LO, IF and M&C patch panels
 - Array re-configuration is accomplished at these panels





VLA Site




- Buried fiber optic cable
 - Burial on east and west arms complete ahead of schedule
 - Burial on north arm begins in October 03
 - Field splicing begins after burial completion





VLA Site




- Networking equipment
 - New networking equipment installed in control building and AOC for EVLA






Hardware




- Front ends
 - K & Q-Band
 - Modified VLA units
 - New block downconverter
 - Q-Band – Caltech post amp
 - K-Band – new feed mount
 - Ka-Band
 - In design
 - Caltech block downconverter due in December 03
 - Scheduled for installation early summer 04





Hardware




- Front ends
 - L-Band
 - Christmas tree complete at VLA site
 - Feed components in production at VLA machine shop (90% complete)
 - Transition front end prototype to be installed Nov 03
 - Final EVLA front end to be installed May 04
 - C-Band
 - Detailed designs in drafting
 - Christmas tree complete at VLA site






Hardware




- Front ends
 - Card cage
 - PCB's in layout
 - Mechanical packaging in design
 - Integrated harness and LNA protection board assembled and in testing






Hardware




- Digitizers
 - 8-bit, 2 Gbps digitizer
 - Dual Maxim MAX104, each running at 1 Gbps
 - first prototype assembled & currently in testing
 - Installed in DTS module






Hardware




- Digitizers
 - 3-bit, 4 Gsps digitizer
 - ALMA device under development in France
 - design review 16-17 October in Bordeaux, France
 - Potential alt source of high speed A/D's (Atmel)
 - 8 bit, 2 Gsps, 3GHz BW A/D samples available
 - 8 bit, 4 Gsps, 4GHz BW A/D in development
 - This device could replace both EVLA digitizers



Hardware




- DTS/Sampler Module
 - Prototype module assembled and in testing
 - NRAO designed RFI tight module (60-80dB shielding)
 - All digital electronics contained inside module
 - Analog IF & clocks on coax
 - Digital optical output on fiber
 - Timing & Ethernet on fiber
 - Design common with ALMA
 - Live demo in lab today





Hardware




- DTS Deformatter
 - Module mounts to WIDAR station card
 - Contains:
 - Fiber optic receivers
 - Demux / Deformatters
 - Transition FIR Filter
 - PCB assembled, FPGA code being finalized & tested
 - Housed in temporary racks in present correlator room during transition






Hardware




- P301/302 DC/DC Converter
 - Prototypes assembled and running in lab
 - Using Vicor DC-DC converters - low noise, zero switching design
 - Extensive output filtering
 - Flexible design allows for various configurations
 - Design common with ALMA





Hardware




- Converters
 - T301 – 4/P converter
 - modules in assembly
 - bench prototypes complete & tested
 - T302 – LSC converter
 - modules in assembly
 - bench prototypes complete & tested






Hardware




- Converters
 - T303 – UX converter
 - bench prototype complete & tested
 - connectorized chassis version in final assembly & testing
 - contract award for integrated version in process (vendor selected)






Hardware




- Converters
 - T304 – Downconverter
 - Bench prototype complete & tested
 - Connectorized chassis version for test antenna in final assembly & testing
 - Design in progress for integrated version






Hardware




- Synthesizers
 - L301 12-20 GHz prototype complete and functioning in lab (demo today)
 - L302 10.8-14.8 GHz electronics assembled, tested and awaiting MIB software
 - Both ready for thermal and RFI testing
 - Potential for future integrated assemblies






Hardware




- Reference generators
 - L305 / L350
 - Printed circuit boards complete
 - bench prototypes in testing and debugging
 - modules under development





Hardware




- LO transmission & round trip phase
 - L351/L352/L353/L304
 - proof of concept and data gathering tests being performed in lab and at VLA site
 - bench integration prototypes in testing and debugging
 - modules under development





Hardware




- Types I -VI Modules
 - Prototype designs complete
 - Most components fabricated and assembled
 - Initial RFI and thermal testing has begun
 - Designs also now being adopted by ALMA BE IPT





Hardware




- Bench integration
 - Most modules assembled in plate form for testing in lab





Hardware




- Antenna MCB H-Rack
 - installed in Antenna 13
 - contains Cisco Ethernet switch
 - Tripplite 1 KVA UPS
 - M&C fiber termination panel





Hardware




- MIB
 - NRAO design
 - Low RFI design
 - FO Ethernet Interface
 - Uses Infineon TC-11IB microprocessor
 - Plan to use contract assembly house –
Quoted price \$700 ea





System Change

(since last meeting)



- New timing synchronization scheme:
 - free running in normal operation
 - 19.2Hz and 1Hz synchronized to array central time by a pulse encoded in 512MHz optical reference
 - pulse is sent by deleting 8 clocks from 512Mhz reference
 - pulse is detected at antenna LO receiver, resets counters in FPGA
 - does not interfere with main reference signals in antenna
 - sync pulse sent only on command from M&C system
 - synchronization loss detected using DTS data stream or timing data sent back from antenna
 - network time broadcast sets time at next 1 Hz tick



Questions?

