

# Fiber Optic Installation Acceptance Test

Date \_\_\_\_\_ Technician(s) \_\_\_\_\_

File Name \_\_\_\_\_

Reel ID	Cable ID(s)
NRAO PO number	Cable length (m)
Cable type/fiber count	Cable end tested
Fiber A (max) at 1550 nm (dB/km)	Cable foot marking
Fiber A (max) at 1310 nm (dB/km)	OTDR model
Fiber Rayleigh coefficient	OTDR s/n
Fiber index of refraction	OTDR pulse width
Visible cable defects	

Color Tube/Fiber	As tested at 1310 nm			As tested at 1550 nm		
	A (dB)	L (m)	A (dB/km)	A (dB)	L (m)	A (dB/km)
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						

Fiber Optic Installation Acceptance Test

Date		Cable ID				
Color Tube/Fiber	As tested at 1310 nm			As tested at 1550 nm		
	A (dB)	L (m)	A (dB/km)	A (dB)	L (m)	A (dB/km)
31						
32						
33						
34						
35						
36						
37						
38						
39						
40						
41						
42						
43						
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						

Date	Cable ID					
Color Tube/Fiber	As tested at 1310 nm			As tested at 1550 nm		
	A (dB)	L (m)	A (dB/km)	A (dB)	L (m)	A (dB/km)
61						
62						
63						
64						
65						
66						
67						
68						
69						
70						
71						
72						
73						
74						
75						
76						
77						
78						
79						
80						
81						
82						
83						
84						
85						
86						
87						
88						
89						
90						
91						
92						
93						
94						
95						
96						