





Pre-OTS Tests Penticton—H/W *B. Carlson*



National Research CouncilConseil national de recherchesCanadaCanada

EVLA Correlator F2F Meeting Dec. 11-12, 2007



Outline

- Options.
- Testing workshop.



Options

- Available test rack H/W:
 - 3 x 6-slot, 19" rolling racks (use for functional go/no-go test beds)
 - Original full rack (penciled in for burn-in rack in thermal room).
 - 2 single-board test beds for board debug.
- Flexible nature of connectivity allows a correlator (sub-) system of any style to be lashed together.
 - Amount of leftover/original/proto Meritec cable is limiting factor (need to do inventory to find out how much is usable, what is possible).
 - The GUIs and mapper support virtually any configuration (?)
- If full 10-station PTC is assembled in Penticton, might require holding back delivery of production racks.



Options

- I think that the focus for pre-OTS Penticton testing should be on single baseline system:
 - Work to debug/get right S/W, firmware, hardware.
 - Get real-time S/W working and tested in lab environment.
 - Minimum hassle/worries/delays with networking etc.
 - Burn-in/shakedown boards in test beds...develop canned test suites for specific test bed configurations. With the X-bar Board (in test mode), each board type can have its own test bed and canned test suite.
 - In the meantime, get infrastructure set up at site, ready for full OTS H/W quantities.



Testing Workshop

- Can't make specific case for it but...the more people who poke and prod the H/W and S/W, the more bugs will be found and fixed.
 - HP paper years ago studied testing/debugging... "defect finding rate" from adequate number of tester persons is good measure of readiness for shipment. More testers=faster e^(-t/tau) curve of #bugs vs time.
 - Provide more people with experience in using the correlator before delivery.
- Impractical to come up with detailed test plan...will take longer to write the plan than to execute, and won't think of everything.
 - Still, will develop acceptance test plan for production/pre-production units...but this entails running pre-defined test suites, burn-in procedures etc...not specifically what buttons to press or functions to test.
 - Bulk of "test plan" will be functional test suites.